FIVE PEAKS CONSULTING
Monthly Engineering Report
Carson Truckee Water Conservancy District

July 13, 2026

MONTHLY ACTIVITIES- MAY & JUNE 2026

1) Construction is complete on the Riverside Drive Berm Restoration project. JUB is completing the as-built survey, modeling and plans. The public ribbon cutting was held on June 22nd. There has been very positive feedback to the project.
2) Met with USACE's technical subject matter experts on May 20th to discuss the channel wall project and permitting requirements. Board approved the JUB scope of work that includes final hydraulic modeling, design and 408 permit support. JUB will be kicking the work off this month.
3) Submitted the 408 application for the Sierra Street Bridge Replacement project on March 18th. We received USACE's Incomplete Submittal Determination on April 10th and sent comments on to RTC/Jacobs. The proponent addressed these comments on April 22nd. RTC intends to start construction in Summer 2027.
4) Submitted the 408 application package for the TMWA Highlands Bridge replacement project on May 4th. We received USACE's Incomplete Submittal Determination on June 2nd and sent comments on to TMWA/HDR. The proponent is working to address these comments.
5) Met with RSIC and RTC to discuss the mixed use path from John Champion Park to the Walmart on Glendale. The project received a 408 permit in 2021. The CTWCD approval for that project expired on 12/31/2022 and the USACE permission expired on 5/1/2026. RTC has requested to extend the permit with USACE approval, and also assign the permit to RSIC as they will be the owners and operators of the path. We have requested engineering confirmation that the design has not been modified from the original approved design. USACE has indicated that due to the length of time since the NEPA was completed, that there could be some environmental liability. Next steps are to complete research on when the biological opinion and NEPA decision was done and whether an extension can be accommodated.
6) Keystone Avenue geotechnical borings have been completed. Continue to support RTC for preparation of 408 permit to support full bridge replacement. Received the 60% design in May for review. Planning for a pre-application meeting in late summer.
7) Submitted the 408 application package for the Trout Unlimited fish weir project. Received notice of incomplete submittal from USACE regarding missing cultural resources report. The project proponent submitted the report to USACE on June 15th. Awaiting initial review comments from USACE.

8) Continue to review quarterly activities completed by One Truckee River as part of the Urban Tree Workforce Program. Followed up on City of Reno MOU that was discussed during that meeting.
9) Received One Truckee River's final design set for Brodhead Park restoration project in July and currently reviewing to evaluate whether a 408 permit will be required.
10) Followed up with RTC and City of Reno on areas of sedimentation that were left behind on the Arlington Bridges river construction. Discussions still ongoing.
11) Received final design and hydraulic memo from City of Reno on the East River Path project between Lake Street and Brodhead Park. Currently reviewing to evaluate whether a 408 permit will be required.
12) Consulted with TMWA on the Verdi Hydro Repair project. Based on the project plans provided, no 408 permit will be required.
13) Worked with City of Reno on a downed tree in the river downstream of Lake Street. The private property owner hired Arbor Pros to remove it just ahead of the 4th of July holiday.

UPCOMING ACTIVITIES

1) Schedule bi-annual river inspection.
2) Continue to support the review of the Trout Unlimited fish passage project.
3) Continue to support One Truckee River's Urban Tree Workforce Program with quarterly meetings to identify opportunities for collaboration.
4) Kick off channel wall hydraulic modeling and design to support 408 application submittal.
5) Support TMWA on upcoming projects that require 408 permitting.
6) Continue to participate in monthly check in meeting with USACE. These are scheduled for the third Tuesday of every month.
7) Continue to collaborate with the City Forester for the removal of hazard trees within the 14,000cfs flood channel if budget dollars permit.
8) Continue working with project proponents for encroachment permit applications for One Truckee River Brodhead Park, TMWA maintenance projects, City of Reno East River Path, City of Reno Water's Edge project, USFWS fish passage projects, NDOT I-80 Verdi Bridge Replacement Project, Keystone/Lake Street Bridges replacement project, NV Energy powerline rebuilds and other projects within the 14,000cfs flow channel.
9) Follow up with City of Reno on the meeting that was held in 2024 to confirm that West Street Plaza is included in their Flood Response Action Plan (FRAP) and pursue a final encroachment permit.
10) Schedule informational meetings with potential entities with river crossings to inform them of CTWCD maintenance activities/capabilities and 408 Encroachment Permit requirements for projects along and across the river. Communicate changes to the 408 Permit process with likely applicants including the City, and utilities; update on Categorical Permission review and differences. Communicate updated fees and Fee Policy for 408 Permit Review.

11) Continued coordination with City of Reno for 1) Flood Response evaluation and incorporation of Interim Risk Reduction Measures into their Flood Response Plan for West Street Plaza, Oxbow Park Platform and Riverside Drive, and 2) Flap-gate Installation Phase 2 needs assessment and installation project.

SUMMARY REPORT

The permit for the Arlington Avenue Bridges Replacement Project was issued to RTC in April, as well as a variance to access the flood channel early. Construction began in May 2025 and is currently on schedule for completion in early June 2026. RTC/Granite completed work in the flood channel before the end of 2025. Five Peaks completes regular inspections to ensure that the project is being completed as scoped. During a December 2025 inspection, we identified deposition upstream of the island that was under the Aquadam during construction. This was not removed prior to demobilization from the river channel. We have followed up with RTC and City of Reno to ensure that this is prioritized. A ribbon cutting event was held on Monday June 8th at 11am. Awaiting final as-builts and sedimentation removal to close permit.

The Riverside Drive project continues to move forward to address the existing inundation during 14,000 cfs flows. This is a two phase project with berm maintenance proposed downstream of Booth Street and a new channel wall upstream of Booth Street. The City of Reno has awarded the berm project to Powerhouse Construction. Construction is complete. A public ribbon cutting was held on June 22nd. Awaiting final survey and as-builts.

There has been a conceptual design prepared for the Booth Street channel wall project. The channel wall project will require a 408 permit, as well as NEPA permitting. We met with USACE on May 20th to discuss the design and permitting requirements of the project. JUB is beginning to kick off the design, hydraulic modeling and permitting.

We received a 90% design package from RTC to support 408 permitting for the Sierra Street Bridge Replacement project. JUB and Five Peaks provided comments and had follow up meetings on February 4th and 5th to address the comments. One of the biggest concerns is the opportunity for sedimentation after the new bridge is installed. At our request, City of Reno provided a letter that they would continue to monitor and maintain the sedimentation per the Martis Creek Agreement and City Ordinance. The Board approved a statement of no objection at the February Board meeting. The 408 application was submitted on March 18th and we received USACE's Incomplete Submittal Determination on April 10th. USACE comments were addressed on April 22nd. Current construction schedule kicks off in June 2027.

We received a meeting request from RSIC and RTC to discuss the mixed use path from John Champion Park to the Walmart on Glendale. The project received a 408 permit in 2021. The CTWCD approval for that project expired on 12/31/2022 and the USACE permission expired on 5/1/2026. RTC has requested to extend the permit with USACE approval, and also assign the permit to RSIC as they will be

the owners and operators of the path. We have requested engineering confirmation that the design has not been modified from the original approved design. We discussed the extension with USACE and they stated that this could be an environmental liability. We are working to research when the biological study and NEPA decision was completed.

The Keystone bridge geotechnical boring permit was issued in November and the borings were completed on February 10th. RTC/Parametrix submitted the 60% design due in June – currently under review. We anticipate the 408 permit for the construction of the bridge to be submitted to CTWCD for review in Fall 2026.

We have submitted the Trout Unlimited 408 application to USACE for review. They have two project locations – one in Verdi in CTWCD jurisdiction and one in Tracy in NVDWR jurisdiction. We received a notice of incomplete submittal due to missing cultural report. The cultural report has now been submitted and the package is with USACE for review.

JUB recently recommended that CTWCD consider updating the HEC-RAS model to accommodate 2D modeling in the downtown river stretch from Booth Street to Lake Street. After careful consideration, we suggest waiting until many downtown river projects are completed and then using the submitted models to improve the CTWCD overall model. These projects include Keystone bridge, Riverside berm and floodwall, Sierra Street bridge, Arlington bridges and the east river path. These projects are intended to be completed by 2029.

Tri Sage accompanied USACE on a field inspection of the Truckee River during the week of June 13th. Federal projects are supposed to be completed every 5 years, but the last inspection of the Truckee River was in 2013. The inspection kicked off on Monday, June 13th 2022 at Idlewild Park continuing east to the East 2nd Street bridge. The inspection continued on Tuesday, June 14th at Glendale Bridge to John Champion Park to inspect east end of the CTWCD jurisdiction. A draft report was received via email on June 27th. Five Peaks has provided comments to USACE. We are also working on developing an action/follow up plan for the “unacceptable” ratings and maintenance items.